Report on	Internal Bi-lingual Signage Mid Ulster District Council Facilities
Date of Meeting	5 <sup>th</sup> December 2022
Reporting Officer	Raymond Lowry
Contact Officer	Ross McCullough

Is this report restricted for confidential business?	Yes	
If 'Yes', confirm below the exempt information category relied upon	No	х

1.0	Purpose of Report	
1.1	To update members on the new bi-lingual signage for Mid Ulster District Council facilities accessed by the public.	
2.0	Background	
2.1	The Mid Ulster District Council Irish Language Policy was approved and adopted by Council in December 2015.	
2.2	Guiding Principle 7 of the Irish Language Policy: <i>Visibility Of Irish</i> , states that Mid Ulster District Council will "devise a phased implementation plan for the erection of English and Irish Internal and external signage on all Mid Ulster District Council owned properties".	
3.0	Main Report	
3.1	<ul> <li>Main Report</li> <li>To date Technical Services in conjunction with Culture &amp; Arts and Irish Language Officers are tasked with the delivery of 34Nr buildings with bi-lingual signage over the year 2022-2023.</li> <li>Works have progressed with 10Nr council properties completed with a further 3nr in the final stage of sign off.</li> <li>An additional 3nr facilities have been surveyed with the first draft under review. Once final proofs have been agreed, installation will then take place.</li> <li>Following on from our last report meeting, new signage for urban / rural walkways has been proposed with this nearing final sign off. Discussions have taken place with council representatives as well as the corporate policy and equality officer to ensure that the needs of all has been met. As this was in design, no urban / rural walkway signage has yet been installed.</li> </ul>	
3.2	The current process includes the following steps for each of the MUDC Properties; 1. Site visit with signage company to assess extent of the works. 2. Draft layout of signs provided by signage company.	

	Technical Services staff. 5. Signage company to send final dra 6. Final sign off by Technical Services 7. Installation of approved signs.	s as advised by Irish Language Officer and ft with costings as per tender. s.			
3.3	ne following below are a list of the council buildings / facilities with bi-lingual signage stalled to date;				
	Signage Installed to Date- November 2022				
	Dungannon Leisure Centre	2 floors + External			
	Moneymore Recreation Centre	2 floors + External			
	Ballyronan Marina	External			
	Roundlake, Fivemiletown	1 floor + External			
	Burnavon	2 floors + External			
	Davagh Forest	1 floor + External			
	Pomeroy Forest	External			
	Knockmanny Forest	External			
	Maghera LC	Internal + External			
	Dungannon Leisure Centre (Additional)	Internal			
	Gardeners Hall, Dungannon	2 floors + External			
3.4	The following below are facilities that are in final sign off stage with translations checked and installation expected in the next 4 weeks. <b>Proposed Signage- December 2022</b>				
	Magherafelt Council Offices	3 floors + External			
		3 floors + External			
	Dungannon Park	3 Buildings + External			
3.5	The following facilities below have had site inspections with first drafts under review. is anticipated that they will be installed in January 2023. <b>Proposed Signage- January 2023</b>				
	Hill of O'Neill	2 floors + External			
	Greenvale Leisure Centre	2 floors + External			
	Meadowbank Leisure Centre	2 floors + External			
3.6	Once the above have been complete, the next to be carried out;	following council locations below will be the			

	January 2023			
	Sv	watragh Park		
	Тс	bermore Park		
	Washingbay			
	W	indmill Wood		
4.0	Other Considerations			
4.1	Financial, Human Resources & Risk Implications			
	Financial: Within current budget frameworks			
	Human:			
	N/A			
	Risk Management:			
	N/A			
4.2	Screening & Impact Asse	ecomente		
	Screening & Impact Asse	essilients		
	Equality & Good Relations	Implications:		
	Equality and Good Relations Implications were considered as part of the development of the Irish Language Policy.			
	Rural Needs Implications:	N/A		
5.0	Recommendations			
	To supplete as solvers and			
5.1		e progress of new bi-lingual signage for Mid Ulster District		
	Council with members of the	ie public being informed.		
6.0	Documents Attached & R	References		
6.1	Appendix 1 - Delivery Prog			
	Appendix 2 – Signage Inst			
	Appendix 3 – Proposed Ur	ban / Rural Walkway Signage		